

TAX INVOICE

Ascent Enterprises (WA) Pty Ltd

ABN: 59838928533

110 Sultana Road West
High Wycombe, WA 6057

PHONE: 08 9454 4333

EMAIL:

accounts.receivable@ascentstructural.com.au

INVOICE NO: 8723

INVOICE DATE 30/04/2026

DUE DATE: 30/05/2026

REFERENCE: Econolodge Motel Stage 2-1790

BILL TO

NAME: Welink Construction Pty Ltd
ABN: 34603221487
ADDRESS: Suite 32, 269 Vincent St
LEEDERVILLE, WA 6007
CONTRACT/PO NO: 2598-18449

PROJECT

PROJECT NO: 1790
NAME: Econolodge Motel Stage 2
ADDRESS: 3 Toorak Rd
Rivervale, WA 6103

DESCRIPTION

Progress Claim No. 3

AMOUNT

34,267.50

SUBTOTAL \$34,267.50

RETENTION (0%) \$0.00

SUBTOTAL (INVOICE LESS RETENTION EX GST) \$34,267.50

GST \$3,426.75

TOTAL \$37,694.25

NOT APPROVED

Please pay to the following account:

Account Name: Ascent Enterprises (WA) Pty Ltd

BSB: 036078

Account# 656100

Please quote the invoice number as a reference

PAYMENT CLAIM

PAYMENT DUE THIS CLAIM (ex GST)

\$34,267.50 (AUD)

CLAIMANT

NAME: Ascent Enterprises (WA) Pty Ltd
 ABN: 59838928533
 ADDRESS: 110 Sultana Road West
 High Wycombe, WA 6057
 PHONE: 08 9454 4333
 EMAIL: accounts.receivable@ascen
 tstructural.com.au

RESPONDENT

NAME: Welink Construction Pty Ltd
 ABN: 34603221487
 ADDRESS: Suite 32, 269 Vincent St
 LEEDERVILLE, WA 6007

CLAIM DETAILS

CLAIM NO: 3.0
 FROM DATE: 01/04/2026
 TO DATE: 30/04/2026

PROJECT

JOB: Econolodge Motel Stage 2 (1790)
 ADDRESS: 3 Toorak Rd
 Rivervale, WA 6103
 CONTRACT NO/PO: 2598-18449

PROGRESS CLAIM SUMMARY

Original Contract Sum	A	\$48,565.00
Approved Variations to Date	B	\$15,265.10
Contract Sum to Date	C = A + B	\$63,830.10
Total Complete to Date	D	\$63,830.10
Total Retention To Date		\$0.00
Total Earned Less Retention	F = D - E	\$63,830.10
Previously Claimed	G	\$29,562.60
Amount Payable this Claim	H = F - G	\$34,267.50
Balance to Finish Including Retention	I = C - F	\$0.00

NOT APPROVED

CONTRACT WORKS

Item	Description of Work	Scheduled Value	Previous %	Previous \$	Current %	Current \$	Total %	Total \$
1	Structural Steel Shop Drawings	4,600.00	100.00%	4,600.00	0.00%	0.00	100.00%	4,600.00
2	Supply only of Floor Angles & CIP1	13,044.00	100.00%	13,044.00	0.00%	0.00	100.00%	13,044.00
3	Remainder of Structural Steel	30,921.00	0.00%	0.00	100.00%	30,921.00	100.00%	30,921.00
Contract Works Subtotal		48,565.00		17,644.00		30,921.00	100.00	48,565.00

APPROVED VARIATIONS

Item	Description	Scheduled Value	Previous %	Previous \$	Current %	Current \$	Total %	Total \$
VA-001	Supply Panel Corner Brackets	11,918.60	100.00%	11,918.60%	0.00%	0.00	100.00%	11,918.60
VA-002	Roof Site Works	3,346.50	0.00%	0.00%	100.00%	3,346.50	100.00%	3,346.50
TOTAL		15,265.10		11,918.60		3,346.50	100.00	15,265.10