

Link Logo Here

Welink Construction Pty Ltd
Suite 32 269 Vincent St
Leederville WA

6007

ABN: 34 603 221 487

 accounts@welink.com.au

 (08) 9204 3388

APPROVED

By Michael at 3:24 pm, May 13, 2026

APPROVED

By Amy Chen at 8:45 am, Jun 11, 2026

Sub-Contractor Progress Payment Advice

Prime West building Pty Ltd
ABN 36 645 254 422
200 Wright Rd
Harrisdale
WA 6112

Project:	2598 Econolodge Motel Stage 2 - 85 Great Eastern Highway, Rivervale	Original Contract Sum:	153,587.00
Contract:	PRI004-2598S09	Approved Variations to Date:	0.00
Retention:	7,679.00	Revised Contract Sum:	153,587.00
		Provisional Sum:	

Your payment is summarised as follows:

Payment No: 1	Invoice No: INV-104909	Date of Issue: 11 MAY 26
Due for Payment: 30 JUN 26		

Work Complete to Date	Claimed	Certified
Contract	58,787.00	58,787.00
Variations	0.00	0.00
Less Retention	5,879.00	5,879.00
Total Work after Retention	52,908.00	52,908.00
Less Previously Certified		0.00
This Payment		52,908.00
Plus GST		5,290.80
	Nett Payment (Including GST)	
		58,198.80

Notes



PRIME WEST BUILDING

PRIME WEST BUILDING PTY LTD

ABN: 36 645 254 422

U16/63, Knutsford Ave, Rivervale, 6103

Email: info@primewestbuilding.com.au

TEL: 0477788011

TAX INVOICE

INV-104909

Invoice Date: 30/04/2026

Claim Number : C01

Due Date: 30/05/2026

BILL TO

Welink Construction Pty Ltd

U32, 269 Vincent Street Leederville WA, 6007

PROJECT

ECONOLODGE MOTEL STAGE 2

85 Great Eastern Hwy, Rivervale WA 6103

DESCRIPTION	TOTAL
-------------	-------

Steel Framings

\$58,787.00

Supply and Install Furring Channel Wall Frames with resilient acoustic mounts;

Supply and Install Non Resilient Mount F/C Wall framing;

Supply and Install Stud Wall frames;

Supply and Install TV wall frames.

Supply and Install Suspend Ceiling Frames;

Total Excl. Gst:	\$58,787.00
GST:	\$5,878.70
Amount Due Incl. Gst:	\$ 64,665.70

Payment Details

Bank: Common Wealth

Account Name: PRIME WEST BUILDING

BSB: 066-128 | Account Number: 1078 5927

Thank you for your business!



PRIME WEST BUILDING

PROGRESS CLAIM FORM

PRIME WEST BUILDING

ABN: 36 645 254 422
U16/63, Knutsford Ave, Rivervale, 6103
Email: info@primewestbuilding.com.au
TEL: 0404 816 818

CLIENTS NAME: Welink Construction Pty Ltd	DATE: 30/04/2026
ADDRESS: U32, 269 Vincent Street Leederville WA, 6007	PROJECT NAME: Econolodge Rivervale
	PROJECT NUMBER: 10042026
CONTACT NAME: Michael Cheeseman, Amy Chen	CONTRACT AMOUNT EXCL. GS \$146,967.00
CONTACT EMAIL: : michael@welink.com.au, amy@welink.com.au	CLAIM NUMBER: C01

Description	Quoted Amount	Amount Previously Claimed		This Claim		Total Claimed	
Steel Framings	\$ 58,787.00	\$ -		\$ 58,787.00	100%	\$ 58,787.00	100%
F/C wall frames with resilient acoustic mounts;	\$ -	\$ -	0.00%	\$ -	100%	\$ -	100%
Non Resilient Mount F/C Wall framing;	\$ -	\$ -	0.00%	\$ -	100%	\$ -	100%
Stud wall frames;	\$ -	\$ -	0.00%	\$ -	100%	\$ -	100%
TV wall frames	\$ -	\$ -	0.00%	\$ -	100%	\$ -	100%
Suspend ceiling frames;	\$ -	\$ -	0.00%	\$ -	100%	\$ -	100%
Gyprock Lining, flushing and sanding	\$ 88,180.00	\$ -	0.00%	\$ -	0%	\$ -	0%
Suspend ceiling lining, flushing and sanding;	\$ -	\$ -	0.00%	\$ -	0%	\$ -	0%
Install ceiling Insulation;	\$ -	\$ -	0.00%	\$ -	0%	\$ -	0%
F/C Wall lining, flushing and sanding;	\$ -	\$ -	0.00%	\$ -	0%	\$ -	0%
Stud wall lining, flushing and sanding;	\$ -	\$ -	0.00%	\$ -	0%	\$ -	0%
Supply and install GTEK 3 Steps cornice;	\$ -	\$ -	0.00%	\$ -	0%	\$ -	0%
PROGRESS CLAIM TOTALS:	Quoted Amount	Amount Claimed to Date		Amount of this Claim		Running Total Claimed	
	\$ 146,967.00	\$ -	0%	\$ 58,787.00	40%	\$ 58,787.00	40%

Amount this Claim \$ 58,787.00

GST \$ 5,878.70

Invoice Payable \$ 64,665.70

Subcontractor: PRIME WEST BUILDING PTY LTD
ABN: 36 645 254 422
Project: ECONOLodge STAGE 2
Subcontract: 2598S09
PC No: 1
Payment Period: 30 EOM

Date updated 5/12/2026

CONTRACT WORKS

Item	Description	Value	PC1 %	PC1 Value	PC2 %	PC2 Value	PC3 %	PC3 Value	% Completed to Date	Value Completed to Date
1	Steel Framings	\$ 58,787.00	100%	\$ 58,787.00	0%	\$ -	0%	\$ -	100%	\$ 58,787.00
2	Gyprock Lining, flushing and sanding	\$ 88,180.00	0%		0%		0%	\$ -	0%	\$ -
4										
Contract works total		\$ 146,967.00	40%	\$ 58,787.00	0%	\$ -	0%	\$ -	40%	\$ 58,787.00

VARIATIONS

Item	Description	Value	PC1 %	PC1 Value	PC2 %	PC2 Value	PC3 %	PC3 Value	% Completed to Date	Value Completed to Date
1	Variation works - V/O- 01 Provide and install fire batts between the internal concrete wall and roof sheeting	\$ 6,620.00	100%	\$ 6,620.00	0%	\$ -	0%	\$ -	0%	\$ -
2					0%	\$ -	0%	\$ -	0%	\$ -
3					0%	\$ -	0%	\$ -	0%	\$ -
4					0%	\$ -	0%	\$ -	0%	\$ -
Variations total		\$ 6,620.00	100%	\$ 6,620.00	0%	\$ -	0%	\$ -	0%	\$ -

notes

Adjusted Contract Sum	\$ 153,587.00		\$ 65,407.00	\$ -	\$ -	\$ -	\$ -	\$ -	0.38	\$ 58,787.00
-----------------------	---------------	--	--------------	------	------	------	------	------	------	--------------

Total Value of Work Completed to Date	\$ 58,787.00	
Less Retention	\$ 5,879	Max 5%
Claim To Date	\$ 52,908.00	
Less Previously Certified (after retention)		
Amount this Claim	\$ 52,908.00	
GST	\$ 5,290.80	
Payable	\$ 58,198.80	